

VIA ELECTRONIC FILING

Debbie-Anne A. Reese, Acting Secretary Federal Energy Regulatory Commission 888 First Street, NE Washington, D.C. 20426

Re: ISO New England Inc., Capital Budget Quarterly Filing for Second Quarter of 2024; Docket No. ER24-_____-000

Dear Acting Secretary Reese:

ISO New England Inc. (the "ISO" or "ISO-NE") hereby submits, pursuant to Section 205 of the Federal Power Act ("FPA"), Part 35 of the Rules and Regulations of the Federal Energy Regulatory Commission (the "Commission"), and the provisions of Section IV.B.6.2 of the ISO New England Inc. Transmission, Markets and Services Tariff (the "Tariff"), 1 the ISO's Capital Projects Report (the "Capital Projects Report") and schedule of the unamortized costs of the ISO's funded capital expenditures (the "Unamortized Costs Schedule") for the quarter ending June 30, 2024 (collectively, the "Second Quarter 2024 Report"). The ISO respectfully requests that the Commission accept the Second Quarter 2024 Report as filed, effective July 1, 2024.

I. INTRODUCTION

Section IV.B.6.2 of the Tariff provides:

Consistent with the requirements imposed by the Commission in Docket No. ER02-2153, the ISO will file quarterly reports with the Commission specifying, by project, the ISO's prior year spending on multi-year projects, year to date spending and a forecast of the next calendar year spending. In addition, the ISO will file a schedule of the unamortized costs of the ISO's funded capital expenditures at the end of the quarter and the allocation of those costs to Schedules 1, 2 and 3. Such reports will be filed within forty-five (45) days at the end of each quarter and posted on the ISO's website. All quarterly capital budget and expenditure filings will be filed pursuant to, and subject to Commission review under, Section 205 of the Federal Power Act.

The Capital Projects Report and the Unamortized Cost Schedule for the quarter ending June 30, 2024 are attached hereto. The Unamortized Cost Schedule sets forth the allocation of the costs to Schedules 1, 2, and 3 of Tariff Section IV.A, should such collection prove necessary.

¹ Capitalized terms used but not otherwise defined in this filing have the meanings ascribed thereto in the Tariff.

II. DISCUSSION OF THE SECOND QUARTER REPORT

The ISO's forecasted annual capital budget, accepted by the Commission for 2024 at \$35.0 million,² cannot predict with perfect accuracy the exact manner in which the ISO would incur capital expenditures. The ISO's quarterly filings keep stakeholders and the Commission apprised of adjustments; accordingly, the Second Quarter 2024 Report provides actual capital expenditures incurred by the ISO through 2023 on multi-year capital projects, year-to-date spending during 2024, forecasts for capital projects for the remainder of 2024, and forecasted future amounts for projects that extend beyond 2024.

The following discussion highlights significant changes from the last quarterly report. Specifically, below, the ISO describes any (i) newly-chartered³ capital projects, (ii) projects completed during the quarter, and (iii) projects with significant budget changes compared with the last quarterly report. Finally, the discussion below includes a review of unchartered projects and non-project capital expenses.

The ISO vetted the changes discussed herein through the stakeholder process by posting a draft of this filing letter (with attachments) on its website on August 2, 2024. The ISO also discussed the contents of the filing letter and attachments at the August 9, 2024 meeting of the NEPOOL Budget & Finance Subcommittee.

A. New Projects with Approved Charters⁴

1. Automatic Ring Down Circuit Continuity Modernization and Reliability Enhancements (\$897,200)

The Automatic Ring Down Circuit Continuity Modernization and Reliability Enhancements project addresses the discontinuation of traditional analog Automatic Reclosing Device (ARD) circuits and the reliance on T-Mobile's Long-Term Evolution (LTE) service for ISO-NE's Energy Dispatch (ED) network. The project will involve migrating ARD circuits to the ED network and transitioning to AT&T's FirstNet, a protected LTE network for first responders. ISO-NE will collaborate with external engineering resources for this migration and upgrade.

The targeted completion date for this project is August 2025.

² See Commission letter order issued to ISO New England Inc. in Docket No. ER24-90-000 (December 11, 2023).

³ All capital projects, prior to approval, must have a completed project charter. This charter documents the project's goals and objectives, schedule and milestones, and budget. Before approving a new capital project, the ISO's senior management team reviews each project charter.

⁴ Amounts shown in parentheses represent total project costs.

B. Capital Projects Completed in Current Quarter

1. Settlement Technology Improvements Project

The Settlement Technology Improvements Project was placed into service in May 2024 with actual costs of \$381,200, \$41,900 less than planned costs of \$423,100, due primarily to contingency funds that were not needed.

2. Control Room Voice Recorder Upgrade

The Control Room Voice Recorder Modernization project was placed into service in April 2024 with actual costs of \$184,400, on target with planned costs of \$191,400.

3. On Call Notification Systems

The On Call Notification Systems project was placed into service in May 2024 with actual and residual costs of \$132,100, on target with planned costs of \$141,100.

C. Projects with Significant Changes

1. Energy Management System Short-Term Load Forecast Replacement (2024 budget increase of \$327,300 and overall increase of \$365,800 with an overall project cost of \$1,439,000)

The Energy Management System Short-Term Load Forecast project, which will develop a new forecasting system to produce Short-Term Load Forecast (STLF) that is capable of accurately forecasting the New England Real-Time load, was increased by \$365,800. The increase was due to a project scope addition for the publishing of zonal estimates of load and Behind-the-Meter photovoltaic to the ISO's website.

2. IT Asset Workflow Integration and Updates (2024 budget increase of \$116,400 for a total project cost of \$1,173,400)

The IT Asset Workflow Integration and Updates project, which will update the system used for the business processes associated with procurement, installation, and deployment of IT assets, was increased by \$116,400. The increase was due to the addition of a development server for data bridging and testing, which was not included in the original project scope. The additional funding will reduce manual intervention efforts by information technology infrastructure staff.

D. Capital Projects in Planning/Conceptual Design

Capital project priorities in the planning and conceptual design phase are fluid. The Capital Projects Report includes the ISO's current best estimate as to how it will spend capital funds. The estimates for projects in Planning/Conceptual Design are high level/low confidence. When the project scope, timeline, budget, and benefits are determined, these figures will be updated and communicated to stakeholders and the Commission through future quarterly reports.

Significant budget changes for projects in planning include adjustments for amounts past 2024 due to further work on project planning and/or the development of the 2025 preliminary budget that is now in progress. These future year changes include removal of \$1,048,800 for the Resource Capacity Accreditation project, due to the approval of a proposed two year delay for the nineteenth Forward Capacity Auction and inclusion in Capacity Auction Reform efforts; and increases of \$500,000 in 2024 and overall of \$2,527,000 for the Space Utilization Project Phase I, due to actively planning the project in anticipation of chartering on an expedited schedule; and \$500,000 for the FERC Order 841 project, due to actively planning the project in anticipation of chartering in the third quarter.

E. Non-Project Capital Expenses

Non-project capital expenditures fund the internal capitalized labor necessary to code System Improvement Requests, also known as "SIRs." The SIRs are generally a result of requests from Market Participants and the ISO's operational groups to improve system functionalities. Non-project capital expenditures also fund hardware, software, and furniture and fixture purchases.

The ISO's non-project capital spending budget of \$4,210,000 is \$90,000 less than the budget of \$4,300,000. The decrease in non-project capital is primarily due to reallocation of resources from SIRs to higher priority capital project efforts.

III. ADDITIONAL SUPPORTING INFORMATION

The ISO submits the following additional information pursuant to Sections 205 of the FPA and 35.13 of the Code of Federal Regulations:

35.13(b) (1) – In addition to this transmittal letter, the ISO provides the following materials:

- for the Second Quarter ending June 30, 2024, the Capital Projects Report and the Unamortized Costs Schedule (Attachment 1); and
- a list of the governors and electric utility and other regulatory agencies for the six New England states that comprise the New England Control Area and the New England Conference of Public Utility Commissioners, Inc. (Attachment 2).

35.13(b) (2) – The ISO requests that the Commission accept the Second Quarter 2024 Report as filed, effective July 1, 2024. Since the information in the Second Quarter 2024 Report involves the period ending June 30, 2024, a waiver of the 60-day prior notice requirements is appropriate, as is the requested effective date. That effective date will also avoid any issue regarding a potential lag in the "backstopping" accomplished through the ISO's capital budget quarterly reports.

35.13(b)(3) – An electronic copy of this filing is being provided to all NEPOOL Participants and to the governors and electric utility and other regulatory agencies for the six New England states that comprise the New England Control Area, and to the New England Conference of Public Utility Commissioners, Inc. The names and addresses of these governors

and regulatory agencies are shown in Attachment 2. In accordance with Commission rules and practice, there is no need for entities identified on Attachment 2 to be included on the Commission's official service list in the captioned docket unless such entities become interveners in this docket.

- 35.13(b)(4) A description of the materials submitted pursuant to this filing is contained in this transmittal letter.
- <u>35.13(b)(5)</u> This transmittal letter and supporting materials provide a statement of the reasons the Second Quarter 2024 Report should be accepted by the Commission.
- 35.13(b)(6) The ISO's approval of these changes is evidenced by this filing. The ISO also notes that the NEPOOL Budget and Finance Subcommittee reviewed this filing and the 2024 Capital Budget, and the NEPOOL Participants Committee voted to support the 2024 Capital Budget.
- 35.13(b)(7) The ISO does not have any knowledge of any relevant expenses or costs of service that have been alleged or judged in any administrative or judicial proceeding to be illegal, duplicative, or unnecessary costs that are demonstrably the product of discriminatory employment practices.
 - 35.13(c)(1) Sales, services, and revenues cannot reasonably be projected at this time.
- 35.13(c)(2) There is no other rate schedule on file for which a comparison of charges would be appropriate.
- 35.13(c)(3) No specifically assignable facilities have been or will be installed or modified in order for the Commission to accept this filing.

IV. COMMUNICATIONS

Correspondence and communications regarding this filing should be addressed to:

Jennifer M. Recht Assistant General Counsel – Corporate ISO New England Inc. One Sullivan Road Holyoke, MA 01040-2841 Tel: (413) 540-4479

Tel: (413) 540-4479 Fax: (413) 535-4379

E-mail: jrecht@iso-ne.com

Honorable Debbie-Anne A. Reese, Acting Secretary August 9, 2024 Page 6 of 6

V. CONCLUSION

For the reasons stated herein, the ISO requests that the Commission accept the Second Quarter 2024 Report as filed, effective July 1, 2024.

Respectfully submitted,

/s/ Jennifer M. Recht
Jennifer M. Recht
Assistant General Counsel – Corporate
ISO New England Inc.

Attachment 1

ISO New England Inc. Capital Projects Schedule For the Quarter ended 6/30/24 (\$000's)

<u>Description</u>	Prior Year(s) Spending [1]	2024 Costs To-Date	2024 Cost to Complete	Future Year Costs to Complete	Total Project Costs [2]
Capital Projects - Approved Charters					
. nGEM Real-Time Market Clearing Engine Implementation	3,177.0	2,207.3	4,130.6	5,197.5	14,712.4
. Day-Ahead Ancillary Services Improvements	4,033.1	1,775.4	1,736.2	1,526.8	9,071.5
. Managing Transmission Line Ratings [3]	1,404.6	1,507.0	3,066.9	1,722.6	7,701.2
. CIP Electronic Security Perimeter Redesign Phase II	3,647.7	716.0	492.9	355.7	5,212.3
. nGEM Software Development Part III	1,034.7	179.8	650.0	2,602.3	4,466.8
. Operating System Server Upgrade Phase I	1,099.5	515.8	222.7	-	1,838.0
. EMS Short-term Load Forecast Replacement	541.9	367.8	490.8	38.5	1,438.9
. Network Modeling Tool Enhancements	202.0	96.9	557.7	423.4	1,280.0
. IT Asset Workflow Integration and Updates	708.3	391.5	73.6	-	1,173.4
. Forward Capacity Market Order 2222	987.7	81.1	-	-	1,068.8
. Day-ahead Ancillary Services Benchmark Levels	7.7	699.4	208.4	-	915.5
. Automatic Ring Down Circuit Continuity Modernization and Reliability Enhancements	34.3	447.0	238.9	177.0	897.2
. Internal Market Monitoring Data Analysis Phase IV	360.5	242.0	-	-	602.5
. 2024 Issue Resolution Project	-	524.2	-	-	524.2
. Settlement Technology Improvements Project	279.2	102.0	-	-	381.2
. nGEM Quarterly Production Release 2-2023 Integration	180.0	149.8	-	-	329.8
. Market Information Server Reporting by Sub Accounts	297.1	20.2	-	-	317.3
. Tie Line Telemetry and PCEC Upgrade	20.1	25.0	259.1	-	304.2
. Forward Capacity Market Delivery Financial Assurance	22.8	140.5	106.7	-	270.0
. Integrated Market Stimulator nGEM Compatibility Enhancement	-	107.9	157.8	-	265.7
. Control Room Voice Recorder Upgrade	152.9	31.5	-	-	184.4
. On-Call Notification Systems	42.9	76.9	12.3	-	132.1
. Projects Less Than \$100K in Value (1 project)		22.3	-	-	22.3
Sub Total Projects with Approved Charters	18,234.0	10,427.1	12,404.6	12,043.8	53,109.6

ISO New England Inc. Capital Projects Schedule For the Quarter ended 6/30/24 (\$000's)

<u>Description</u>	Prior Year(s) Spending [1]	2024 Costs To-Date	2024 Cost to Complete	Future Year Costs to Complete	Total Project Costs [2]
Capital Projects in Planning/Conceptual Design [4]					
. Long-Term FTRs [5]	-	-	-	-	-
. FERC Order 2222	-	-		6,000.0	6,000.0
. Enterprise Resource Planning System Replacement	573.1	764.3	835.7	1,900.0	4,073.1
. Microsoft 365 Service Adoption	-	138.9	861.1	2,000.0	3,000.0
. Space Utilization Project Phase I	125.0	256.4	570.6	2,000.0	2,952.0
. FERC Order 841	25.6	52.3	162.5	2,000.0	2,240.5
. CAMS Applicaton Software Technology Upgrade	37.3	264.8	38.9	1,402.0	1,743.0
. Windows Server Replacement Phase II	-	111.9	120.6	1,500.0	1,732.4
. MW Dependent Fuel Price Adjustment	-	20.3	79.7	1,000.0	1,100.0
. Adoption of NERC CIP Compliance of Synchrophaser Systems	9.8	19.0	21.2	900.0	950.0
. Circuit Inventory Management Platform	-	11.5	188.5	400.0	600.0
. Resource Capacity Accreditation	111.8	352.7	98.5	-	563.0
. Replace Employee & Pager Application [7]	49.0	-	1.0	349.0	399.0
. New England Clean Energy Connect	-	20.3	29.7	100.0	150.0
. Projects Less Than \$100K in Value	-	-	-	-	-
. Other Emerging Work Projects	-	-	1,437.9	-	1,437.9
Sub Total Capital Projects Planning/ Conceptual Design	931.7	2,012.4	4,445.9	19,551.0	26,941.0
Non-Project Capital Spending	-	1,648.5	2,561.5	-	4,210.0
Capitalized Interest & Loan Fees		454.6	1,045.4		1,500.0
Total Capital Projects	19,165.7	14,542.6	20,457.4	31,594.8	85,760.6

^[1] Prior Year(s) spending reflects only those projects with current and future spending.

^[2] Total project costs include external and internal labor capital costs.

^[3] The Managing Transmission Line Ratings project was formerly known as the FERC Order 881 Compliance project.

^[4] All estimates are subject to material change until rules are finalized, approved by FERC, scope is defined and project chartered.

^[5] The Long-Term FTRs project has been indefinitely deferred pending the development of appropriate credit requirements.

ISO NEW ENGLAND INC.

FERC COMPLIANCE FILING -06/30/2024

ALLOCATION ON UNRECOVERED PLANT IN SERVICE/UNAMORTIZED COST OF PLANT

Line		Unrecovered Basis							Self-Funding Tariff									
No.			Total	Ac	djustments		Adj. Total			Total	Sc	chedule 1		Schedule 2	Sc	chedule 3		
	(a)		(b)		(c)		(d)	(e)		(f)		(g)		(h)		(i)		
1	2024 Items:	_		_		_			_		_				_			
2	Building Improvements	\$	319,632	\$	-	\$	319,632		\$	319,632	\$	68,880.71	\$	165,409.60	\$	85,341.76		
3	Furniture, Fixtures, and Equipment		5,008		-		5,008			5,008		1,079		2,591		1,337		
4	Non-Project Capital Spending (Hardware and Software)		856,556		-		856,556			856,556		184,588		443,268		228,700		
5	Market Systems and Enhancement Projects		11,011,894		-		11,011,894			11,011,894		2,337,422		5,637,638		3,036,833		
6 7	Non-Market Systems and Enhancement Projects	\$	4,260,531	Φ.	-	Φ.	4,260,531		Φ.	4,260,531	Φ.	713,721	Φ.	2,433,275	rh .	1,113,535		
8	Total 2024 Items - \$ Total 2024 Items - %	Ф	16,453,621	Ф	-	\$	16,453,621		\$	16,453,621 100.00%	Ф	3,305,691 20.09%	Ф	8,682,182 52.77%	Ф	4,465,747 27.14%		
9	Total 2024 Items - 70							:		100.0078		20.0370		32.1170		27.1470		
10	2023 Items:																	
11	Building Improvements	\$	422,307	\$	_	\$	422,307		\$	422,307	\$	91,007.14	\$	218,543.83	\$	112,755.95		
12	Furniture, Fixtures, and Equipment	Ψ	27,629	Ψ	_	Ψ	27,629		Ψ	27,629	Ψ	5,954	Ψ	14,298	Ψ	7,377		
13	Non-Project Capital Spending (Hardware and Software)		1,886,489		_		1,886,489			1,886,489		406,538		976,258		503,693		
14	Market Systems and Enhancement Projects		18,009,954		_		18,009,954			18,009,954		2,731,614		9,334,138		5,944,202		
15	Non-Market Systems and Enhancement Projects		8,174,886		_		8,174,886			8,174,886		1,676,488		4,339,487		2,158,911		
16	Total 2023 Items - \$	\$	28,521,265	\$	_	\$	28,521,265		\$	28,521,265	\$	4,911,602	\$		\$	8,726,938		
17	Total 2023 Items - %	•		*		•			•	100.00%	•	17.22%	•	52.18%	•	30.60%		
18								:										
19	2022 Items:																	
20	Building Improvements	\$	42,223	\$	_	\$	42,223		\$	42,223	\$	9,099	\$	21,850	\$	11,273		
21	Furniture, Fixtures, and Equipment	*	166,164	•	-	•	166,164		•	166,164	•	35,808	•	85,990	•	44,366		
22	Non-Project Capital Spending (Hardware and Software)		1,430,619		-		1,430,619			1,430,619		308,298		740,345		381,975		
23	Market Systems and Enhancement Projects		13,386,823		-		13,386,823			13,386,823		1,141,848		8,674,866		3,570,108		
24	Non-Market Systems and Enhancement Projects		2,955,229		-		2,955,229			2,955,229		615,824		1,538,569		800,836		
25	Total 2022 Items - \$	\$	17,981,058	\$	-	\$	17,981,058		\$	17,981,058	\$	2,110,878	\$		\$	4,808,558		
26	Total 2022 Items - %									100.00%		11.74%		61.52%		26.74%		
27								:										
28	2021 Items:																	
29	Building Improvements	\$	414,407	\$	-	\$	414,407		\$	414,407	\$	89,305	\$	214,456	\$	110,647		
30	Furniture, Fixtures, and Equipment		1,048		-		1,048			1,048		226		542		280		
31	Non-Project Capital Spending (Hardware and Software)		351,261		-		351,261			351,261		75,697		181,778		93,787		
32	Market Systems and Enhancement Projects		9,227,127		-		9,227,127			9,227,127		735,845		7,127,062		1,364,221		
33	Non-Market Systems and Enhancement Projects		1,118,231		-		1,118,231			1,118,231		217,228		576,756		324,247		
34	Total 2021 Items - \$	\$	11,112,075	\$	-	\$	11,112,075		\$	11,112,075	\$	1,118,301	\$	-,,	\$	1,893,181		
35	Total 2021 Items - %									100.00%		10.06%		72.90%		17.04%		
36								•										
37	2020 Items:																	
38	Building Improvements	\$	312,486	\$	-	\$	312,486		\$	312,486	\$	67,341	\$	161,711	\$	83,434		
39	Furniture, Fixtures, and Equipment		3,750		-		3,750			3,750		808		1,941		1,001		
40	Non-Project Capital Spending (Hardware and Software)		65,562		-		65,562			65,562		14,129		33,928		17,505		
41	Market Systems and Enhancement Projects		3,387,251		-		3,387,251			3,387,251		122,669		3,167,285		97,297		
42	Non-Market Systems and Enhancement Projects		64,165		-		64,165			64,165		13,773		33,201		17,191		
43	Total 2020 Items - \$	\$	3,833,213	\$	-	\$	3,833,213		\$		\$	218,719	\$		\$	216,427		
44	Total 2020 Items - %									100.00%		5.71%		88.65%		5.65%		
45																		
46	2019 Items:	_		_		_			_		_		_		_			
47	Building Improvements	\$	144,751	\$	-	\$	144,751		\$	144,751	\$	31,194	\$	74,908	\$	38,648		
48	Non-Project Capital Spending (Hardware and Software)		21,120.00		-		21,120.00			21,120.00		4,551.36		10,929.60		5,639.04		
49	Market Systems and Enhancement Projects		964,551.65		-		964,551.65			964,551.65		8,518.74		945,478.37		10,554.54		
50	Non-Market Systems and Enhancement Projects		40,687.41		-		40,687.41		_	40,687.41	_	8,771.86	•	21,056.04	•	10,859.51		
51	Total 2019 Items - \$	\$	1,171,110	\$	-	\$	1,171,110		\$	1,171,110	\$	53,036	\$	1,052,372	\$	65,702		
52	Total 2019 Items - %							;		100.00%		4.53%		89.86%		5.61%		
53																		

ISO NEW ENGLAND INC.

FERC COMPLIANCE FILING -06/30/2024

ALLOCATION ON UNRECOVERED PLANT IN SERVICE/UNAMORTIZED COST OF PLANT

Line		Unrecovered Basis								Self-Funding Tariff							
No.	Description		Total	Adjustments			Adj. Total			Total	Sch	edule 1	S	chedule 2	Sc	hedule 3	
	(a)		(b)		(c)		(d)	(e)		(f)		(g)		(h)		(i)	
54	2018 Items:	•	0.077	•		Φ.	0.077		•	0.077	•	4.005	Φ.	4.040	•	0.007	
55 56	Building Improvements	\$	8,977 4,356.06	\$	-	\$	8,977 4,356.06		\$	8,977 4,356.06	\$	1,935 938.73	\$	4,646	\$	2,397 1,163.07	
56 57	Furniture, Fixtures, and Equipment Non-Project Capital Spending (Hardware and Software)		4,356.06		-		4,356.06			4,356.06		938.73		2,254.26		1,163.07	
58	Market Systems and Enhancement Projects		740,388.56		_		740,388.56			740,388.56		-		740,388.56		-	
59	Non-Market Systems and Enhancement Projects		170.20		_		170.20			170.20		36.68		88.08		45.44	
60	Total 2018 Items - \$	\$	753,892	\$	_	\$	753,892	•	\$	753,892	\$	2,910	\$	747,377	\$	3,605	
61	Total 2018 Items - %	•	,	•		•			•	100.00%	•	0.39%	•	99.14%	•	0.48%	
62								:									
63	2017 Items:																
64	Building Improvements	\$	202,150	\$	-	\$	202,150		\$	202,150	\$	43,563	\$	104,612	\$	53,974	
65	Furniture, Fixtures, and Equipment		4,335		-		4,335			4,335		934		2,243		1,157	
66	Market Systems and Enhancement Projects		573,758		-		573,758			573,758		-		573,758		-	
67	Non-Market Systems and Enhancement Projects		9,618		-		9,618			9,618		207		4,826		4,585	
68	Total 2017 Items - \$	\$	789,860	\$	-	\$	789,860		\$	789,860	\$	44,705	\$		\$	59,716	
69	Total 2017 Items - %							:		100.00%		5.66%		86.78%		7.56%	
70																	
71	2016 Items:	•	00.000	•		•	00.000		•	00.000	•	47.700	•	10.551	•	04.055	
72	Building Improvements	\$	82,230	\$	-	\$	82,230		\$	82,230	\$	17,720	\$	42,554	\$	21,955	
73 74	Furniture, Fixtures, and Equipment Non-Project Capital Spending (Hardware and Software)		664		-		664			664		143		343		- 177	
74 75	Market Systems and Enhancement Projects		004		_		- 004			004		143		343		177	
76	Non-Market Systems and Enhancement Projects		12,088		_		12,088			12,088		_		6,044		6,044	
77	Total 2016 Items - \$	\$	94.981	\$	_	\$	94.981		\$	94.981	\$	17,863	\$		\$	28,176	
78	Total 2016 Items - %	•	0.,00.	Ψ		Ψ.	0.,00.		Ψ	100.00%	•	18.81%	•	51.53%	Ψ	29.67%	
79								:									
80	2015 Items:																
81	Building Improvements	\$	1,758	\$	-	\$	1,758		\$	1,758	\$	379	\$	910	\$	469	
82	Non-Market Systems and Enhancement Projects		-		-		-			-		-		-		-	
83	Total 2015 Items - \$	\$	1,758	\$	-	\$	1,758		\$	1,758	\$	379	\$	910	\$	469	
84	Total 2015 Items - %							:		100.00%		21.55%		51.75%		26.70%	
85																	
86	2014 Items:	_		_		_			_		_		_		_		
87	Building Improvements	\$	898	\$	-	\$	898		\$	898	\$	194	\$	465	\$	240	
88	Back-up Control Center		1,085,666		-		1,085,666			1,085,666		233,961		561,832		289,873	
89	Non-Project Capital Spending (Hardware and Software)		17,492		-		17,492			17,492		3,769		9,052		4,670	
90 91	Market Systems and Enhancement Projects Total 2014 Items - \$	•	1,104,057	\$	-	\$	1,104,057		\$	1,104,057	\$	237,924	¢	571,349	\$	294.783	
92	Total 2014 Items - %	φ	1,104,037	φ	-	φ	1,104,037		φ	100.00%	φ	21.55%	φ	51.75%	Φ	26.70%	
93	1000.201110110 //							:		100.0070		21.0070		0111070		20.1 0 70	
94	2013 Items:																
95	Building Improvements	\$	_	\$	_	\$	_		\$	_	\$	-	\$	_	\$	_	
96	Back-up Control Center	•	12,200,176	•	_	•	12,200,176		•	12,200,176		2,629,138	•	6,313,591	•	3,257,447	
97	Non-Project Capital Spending (Hardware and Software)		84,609		-		84,609			84,609		18,233		43,785		22,591	
98	Total 2013 Items - \$	\$	12,284,786	\$	-	\$	12,284,786		\$	12,284,786	\$	2,647,371	\$	6,357,377	\$	3,280,038	
99	Total 2013 Items - %									100.00%		21.55%		51.75%		26.70%	
100								;									
	2012 Items:																
	Building Improvements	\$	22,365	\$	-	\$	22,365		\$	22,365	\$	4,820	\$	11,574	\$	5,971	
	Back-up Control Center		1,144,693		-		1,144,693			1,144,693		246,681		592,379		305,633	
	Non-Project Capital Spending (Hardware and Software)	_	211,861	•	-	•	211,861		•	211,861	•	45,656	•	109,638	•	56,567	
105	Total 2012 Items - \$	\$	1,378,919	\$	-	\$	1,378,919		\$	1,378,919	\$	297,157	\$,	\$	368,171	
106	Total 2012 Items - %							:		100.00%		21.55%		51.75%		26.70%	
107																	

ISO NEW ENGLAND INC.

FERC COMPLIANCE FILING -06/30/2024

ALLOCATION ON UNRECOVERED PLANT IN SERVICE/UNAMORTIZED COST OF PLANT

Line			Į.	Inrec	overed Bas	is			Self-Funding Tariff							
No.	Description		Total	Ac	ljustments		Adj. Total			Total	Schedule 1			Schedule 2	Schedule 3	
	(a)		(b)		(c)		(d)	(e)		(f)		(g)		(h)	(i)	
	2010 Items:															
	Facilities Project	<u>\$</u>	2,975		-	\$	2,975		\$	2,975		641		1,539 \$	794	
110	Total 2010 Items - \$	\$	2,975	\$	-	\$	2,975		\$	2,975	\$	641		1,539 \$	794	
111	Total 2010 Items - %									100.00%		21.55%		51.75%	26.70%	
112																
	2009 Items:	•	5.045	•		•	5.045		•	5.045	•	4 004	•	0.077	4 507	
	Facilities Project Total 2009 Items - \$	\$	5,945 5.945		-	\$	5,945 5,945		\$	5,945 5,945		1,281 1,281	\$	3,077 \$ 3,077 \$	1,587 1,587	
115 116	Total 2009 Items - %	Ф	5,945	Ф	-	Ф	5,945		Ф	100.00%	Ф	21.55%		51.75%		
	10tal 2009 Items - %									100.00%		21.55%		51.75%	26.70%	
117	2008 Items:															
	Facilities Project	\$	4,124	ď		\$	4,124		\$	4,124	œ	889	Ф	2,134 \$	1,101	
	Non-Market Systems and Enhancement Projects	Φ	209,718	φ		φ	209,718		φ	209,718	φ	45,194	φ	108,529	55,995	
121	Total 2008 Items - \$	\$	213,842	•		\$	213,842		\$	213,842	¢	46,083	Φ.	110,663 \$		
122	Total 2008 Items - %	Ψ	213,042	Ψ	_	Ψ	213,042		Ψ	100.00%		21.55%		51.75%	26.70%	
123	1000 100110 //									100.0070		21.0070		0111070	2011 0 70	
	2007 Items:															
	Facilities Project	\$	1,186,834	\$	_	\$	1,186,834		\$	1,186,834	\$	255,763	\$	614,187 \$	316,885	
	Non-Market Systems and Enhancement Projects	•	1,147,343	٠	_	Ψ	1,147,343		Ψ	1,147,343	Ψ	247,253	Ψ	593,750	306,341	
127	Total 2007 Items - \$	\$	2,334,177	\$	-	\$	2,334,177		\$	2,334,177	\$	503,015	\$	1,207,937 \$		
128	Total 2007 Items - %	•	, ,	•		•	,,		•	100.00%	٠	21.55%		51.75%	26.70%	
129																
130	2006 Items:															
131	Facilities Project	\$	4,122,886	\$	-	\$	4,122,886		\$	4,122,886	\$	888,482	\$	2,133,593 \$	1,100,811	
132	Total 2006 Items - \$	\$	4,122,886	\$	-	\$	4,122,886		\$	4,122,886	\$	888,482	\$	2,133,593 \$	1,100,811	
133	Total 2006 Items - %									100.00%		21.55%		51.75%	26.70%	
134																
	2005 Items:															
	Building/property improv. (Renov. workspace, network & voice rewiring)	\$	5,345,887	\$	-	\$	5,345,887		\$	5,345,887	\$	1,152,039	\$	2,766,496 \$	1,427,352	
	Capital Interest/Fees		101,133		-		101,133			101,133		-		66,242	34,891	
138	Total 2005 Items - \$	\$	5,447,020	\$	-	\$	5,447,020		\$	5,447,020	\$	1,152,039		2,832,739 \$	1,462,243	
139	Total 2005 Items - %									100.00%		21.15%		52.01%	26.84%	
140																
	2004 Items:	_		_					_		_		_			
	Building/property improv. (Renov. workspace, network & voice rewiring)	\$	288,488	\$	-	\$	288,488		\$	288,488	\$	62,169	\$	149,293 \$		
143	Capital Interest/Fees Total 2004 Items - \$	-\$	10,037	¢	-	\$	10,037 298,525		\$	10,037 298,525	¢.	62,169	Φ.	6,574 155,867 \$	3,463	
144	Total 2004 Items - \$ Total 2004 Items - %	Ф	298,525	Ф	-	Ф	298,525		Ф	298,525 100.00%	Ф	20.83%		155,867 \$ 52.21%	80,489 26.96%	
	1 Utal 2004 Italia - 70									100.00%		20.03%		32.21%	20.90%	
146	Total Hurses varied Bloot in Comics C	ф.	107.005.004	Φ.		Φ.	107 00F 001		Φ.	107.005.004	Φ.	47.000.047	Φ.	CO 747 DEC - M	07 507 750	
	Total Unrecovered Plant in Service - \$	\$	107,905,964	Ф	-	\$	107,905,964		\$	107,905,964	\$	17,620,247	Ф	62,747,959 \$	27,537,758	
148	- %									100.00%		16.33%		58.15%	25.52%	

Attachment 2

Connecticut

The Honorable Ned Lamont
Office of the Governor
State Capitol
210 Capitol Avenue
Hartford, CT 06106
natalie.braswell@ct.gov

Connecticut Attorney General's Office 165 Capitol Avenue Hartford, CT 06106 john.wright@ct.gov

Connecticut Department of Energy and Environmental Protection 79 Elm Street Hartford, CT 06106 eric.annes@ct.gov

Connecticut Public Utilities Regulatory Authority 10 Franklin Square New Britain, CT 06051-2605 <u>steven.cadwallader@ct.gov</u> <u>seth.hollander@ct.gov</u> <u>robert.marconi@ct.gov</u> scott.muska@ct.gov

Maine

The Honorable Janet Mills
One State House Station
Office of the Governor
Augusta, ME 04333-0001
jeremy.kennedy@maine.gov
elise.baldacci@maine.gov

Maine Governor's Energy Office 62 State House Station Augusta, ME 04333 dan.burgess@maine.gov

Maine Public Utilities Commission 18 State House Station Augusta, ME 04333-0018 maine.puc@maine.gov

Massachusetts

The Honorable Maura Healey
Office of the Governor
State House
Boston, MA 02133
rebecca.l.tepper@mass.gov
Jason.R.Marshall@mass.gov
Mary.L.Nuara@mass.gov

Massachusetts Attorney General's Office One Ashburton Place Boston, MA 02108 elizabeth.a.anderson@mass.gov matthew.saunders@mass.gov Allison.OConnell@mass.gov Ashley.Gagnon@mass.gov

Massachusetts Department of Energy Resources 100 Cambridge Street, Suite 1020 Boston, MA 02114 robert.hoaglund@mass.gov ben.dobbs@state.ma.us

Massachusetts Department of Public Utilities
One South Station
Boston, MA 02110
nancy.stevens@state.ma.us
morgane.treanton@state.ma.us
william.j.anderson2@mass.gov
dpu.electricsupply@mass.gov

New Hampshire

The Honorable Chris Sununu
Office of the Governor
26 Capital Street
Concord, NH 03301
New Hampshire Department of Energy
21 South Fruit Street, Ste 10
Concord, NH 03301
jared.s.chicoine@energy.nh.gov
christopher.j.ellmsjr@energy.nh.gov
thomas.c.frantz@energy.nh.gov
amanda.o.noonan@energy.nh.gov
joshua.w.elliott@energy.nh.gov

david.j.shulock@energy.nh.gov

New Hampshire Public Utilities Commission 21 South Fruit Street, Ste. 10 Concord, NH 03301-2429 regionalenergy@puc.nh.gov

Rhode Island

The Honorable Daniel McKee
Office of the Governor
82 Smith Street
Providence, RI 02903
rosemary.powers@governor.ri.gov

Rhode Island Office of Energy Resources One Capitol Hill Providence, RI 02908 christopher.kearns@energy.ri.gov

Rhode Island Public Utilities Commission 89 Jefferson Blvd. Warwick, RI 02888 ronald.gerwatowski@puc.ri.gov todd.bianco@puc.ri.gov

Vermont

The Honorable Phil Scott Office of the Governor 109 State Street, Pavilion Montpelier, VT 05609 jason.gibbs@vermont.gov

Vermont Public Utility Commission 112 State Street Montpelier, VT 05620-2701 mary-jo.krolewski@vermont.gov margaret.cheney@vermont.gov

Vermont Department of Public Service 112 State Street, Drawer 20 Montpelier, VT 05620-2601 bill.jordan@vermont.gov june.tierney@vermont.gov

New England Governors, Utility Regulatory and Related Agencies

Heather Hunt, Executive Director New England States Committee on Electricity 424 Main Street Osterville, MA 02655 heatherhunt@nescoe.com jeffbentz@nescoe.com shannonbeale@nescoe.com sheilakeane@nescoe.com nathan.forster@nescoe.com

George Twigg, Executive Director
New England Conference of Public Utilities
Commissioners
PO Box 9111
Essex, VT 05451
gtwigg@necpuc.org

Dan Goldner, President
New England Conference of Public Utilities
Commissioners
21 S. Fruit Street
Concord, NH 03301-2429
Daniel.c.goldner@puc.nh.gov